

Minutes of the Pre-bid Meeting

Minutes of the Pre-Bid Meeting for Supply, installation and commissioning of cold room facilities under National Competitive Bidding (NCB) for NCSCM, held on 20.3.2014, 11.30 AM, at the Conference Hall of NCSCM, Chennai.

Members Present:

1. Dr.B.R.Subramanian, Senior Scientific Consultant, NCSCM - Chairman
2. Dr. Purvaja Ramachandran, Scientist G, NCSCM, Chennai
3. Dr. Robin R.S, Scientist C, NCSCM
4. Ms.Yogeswari S, Scientist C, NCSCM
5. Mr.Alok Ranjan Samal, Manager Finance, NCSCM
6. Mr.AnanthaKrishna, Project Manager, Flying Elephant Studio.

Representatives of Participating Firms:

1. Mr. J K Nayagam M/s. Ekson System.
2. Mr. Mohan Ram M/s.Rinac India Ltd.
3. Mr. B.Rajesh M/s. GMP Technical Solution, Bangalore.
4. Mr. T Chenchu Lakshmaiah M/s. IClean, Chennai

The pre-bid meeting was held under the chairmanship of Dr. B.R. Subramanian, Senior Scientific Consultant, NCSCM, Chennai. The Chairman welcomed all participants to the meeting.

The participants were invited to present their queries for the various instruments for which tender were called for. In response to the queries and suggestions made by the prospective bidders, the response is appended as Annexure-A.

The prospective bidders were invited to participate in the bidding process after careful consideration to provisions of the bid document published and possible amendment subsequent to the present pre-bid meeting.

Queries and Clarifications made during Pre-BID meeting held for Supply, installation and commissioning of cold room facilities for NCSCM, Chennai, on 20.3.2014, 11.30 AM

Specifications for Walk -in -Cold Room			
1.	Vinyl Wiper Gasket with SS Bracket Bottom of Door	Please kindly provide the details as given below – Silicon sealant with SS Bracket Bottom of Door and Camlock Systems should be provided.	Please refer to Amendment
2.	. Material : Stainless Steel Sheet for Shelves and Aluminium Angle for Supports	Please kindly provide the details as given below – Material : Stainless Steel Sheet (SS grade 304) for Shelves and Aluminium Angle for Supports	-do-
3.	Defrost	Please kindly provide the details as given below – Electric defrost should be provided.	-do-
4.	Monitoring system	Please kindly provide the details as given below – BMS compatible controllers	-do-
5.	floor of the cold room	Please kindly provide the details as given below – Floor of the cold room	-do-